

SUBSTATION A - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2024-03-11 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L1 A	1	X1-X5	OK	5344	0.36	PASS	MT
52-L1 B	1	X1-X5	OK	5190	0.24	PASS	MT
52-L1 C	1	X1-X5	OK	5256	0.38	PASS	MT
52-L1 A	2	X1-X5	OK	4994	0.40	PASS	MT
52-L1 B	2	X1-X5	OK	5145	0.21	PASS	MT
52-L1 C	2	X1-X5	OK	5048	0.23	PASS	MT
52-L1 A	3	X1-X5	OK	4717	0.19	PASS	MT
52-L1 B	3	X1-X5	OK	4877	0.37	PASS	MT
52-L1 C	3	X1-X5	OK	4851	0.17	PASS	MT
52-T2 A	1	X2-X5	OK	4453	0.25	PASS	MT
52-T2 B	1	X2-X5	OK	4460	0.20	PASS	MT
52-T2 C	1	X2-X5	OK	4639	0.19	PASS	MT

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____

SUBSTATION B - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2026-05-27 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L1 A	1	X1-X5	OK	4244	0.22	PASS	JO
52-L1 B	1	X1-X5	OK	4213	0.40	PASS	JO
52-L1 C	1	X1-X5	OK	4137	0.27	PASS	JO
52-L1 A	2	X1-X5	OK	3976	0.37	PASS	JO
52-L1 B	2	X1-X5	OK	3777	0.43	PASS	JO
52-L1 C	2	X1-X5	OK	3970	0.25	PASS	JO
52-L1 A	3	X2-X4	OK	4496	0.27	PASS	JO
52-L1 B	3	X2-X4	OK	4269	0.37	PASS	JO
52-L1 C	3	X2-X4	OK	4418	0.42	PASS	JO
52-L2 A	1	X2-X4	OK	3779	0.18	PASS	JO
52-L2 B	1	X2-X4	OK	3679	0.45	PASS	JO
52-L2 C	1	X2-X4	OK	3813	0.23	PASS	JO
52-L2 A	2	X1-X5	OK	4159	0.20	PASS	JO
52-L2 B	2	X1-X5	OK	4174	0.31	PASS	JO
52-L2 C	2	X1-X5	OK	4251	0.22	PASS	JO
52-T1 A	1	X1-X4	OK	3511	0.21	PASS	JO
52-T1 B	1	X1-X4	OK	3572	0.24	PASS	JO
52-T1 C	1	X1-X4	OK	3525	0.35	PASS	JO

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____