

SUBSTATION A - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2024-03-11 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L1 A	1	X1-X5	OK	4184	0.38	PASS	MT
52-L1 B	1	X1-X5	OK	4314	0.43	PASS	MT
52-L1 C	1	X1-X5	OK	4055	0.35	PASS	MT
52-L1 A	2	X1-X5	OK	4090	0.36	PASS	MT
52-L1 B	2	X1-X5	OK	3653	0.36	PASS	MT
52-L1 C	2	X1-X5	OK	4827	0.33	PASS	MT
52-L1 A	3	X1-X5	OK	4480	0.25	PASS	MT
52-L1 B	3	X1-X5	OK	3876	0.45	PASS	MT
52-L1 C	3	X1-X5	OK	3761	0.36	PASS	MT
52-T2 A	1	X2-X5	OK	3831	0.27	PASS	MT
52-T2 B	1	X2-X5	OK	4676	0.19	PASS	MT
52-T2 C	1	X2-X5	OK	3479	0.22	PASS	MT

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____

SUBSTATION B - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2023-04-14 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L1 A	1	X2-X4	OK	4696	0.38	PASS	JO
52-L1 B	1	X2-X4	OK	4872	0.19	PASS	JO
52-L1 C	1	X2-X4	OK	3556	0.31	PASS	JO
52-L1 A	2	X1-X5	OK	3525	0.21	PASS	JO
52-L1 B	2	X1-X5	OK	4762	0.33	PASS	JO
52-L1 C	2	X1-X5	OK	3832	0.24	PASS	JO
52-L1 A	3	X2-X4	OK	4879	0.35	PASS	JO
52-L1 B	3	X2-X4	OK	4318	0.25	PASS	JO
52-L1 C	3	X2-X4	OK	3974	0.30	PASS	JO
52-L2 A	1	X2-X4	OK	4864	0.26	PASS	JO
52-L2 B	1	X2-X4	OK	4138	0.40	PASS	JO
52-L2 C	1	X2-X4	OK	4539	0.38	PASS	JO
52-L2 A	2	X1-X5	OK	3875	0.22	PASS	JO
52-L2 B	2	X1-X5	OK	4775	0.24	PASS	JO
52-L2 C	2	X1-X5	OK	3942	0.34	PASS	JO
52-L2 A	3	X2-X4	OK	4287	0.33	PASS	JO
52-L2 B	3	X2-X4	OK	4649	0.38	PASS	JO
52-L2 C	3	X2-X4	OK	3799	0.44	PASS	JO

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____

SUBSTATION B - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2023-04-15 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-T1 A	1	X2-X5	OK	4888	0.30	PASS	JO
52-T1 B	1	X2-X5	OK	4068	0.16	PASS	JO
52-T1 C	1	X2-X5	OK	3648	0.42	PASS	JO
52-T1 A	2	X1-X5	OK	4332	0.18	PASS	JO
52-T1 B	2	X1-X5	OK	4357	0.39	PASS	JO
52-T1 C	2	X1-X5	OK	3850	0.31	PASS	JO
52-BC A	1	X1-X5	OK	4685	0.16	PASS	JO
52-BC B	1	X1-X5	OK	3621	0.27	PASS	JO
52-BC C	1	X1-X5	OK	3655	0.21	PASS	JO
52-BC A	2	X2-X4	OK	4579	0.24	PASS	JO
52-BC B	2	X2-X4	OK	3843	0.16	PASS	JO
52-BC C	2	X2-X4	OK	4672	0.19	PASS	JO

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____

SUBSTATION C - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2023-04-12 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L2 A	1	X2-X4	OK	3624	0.25	PASS	RL
52-L2 B	1	X2-X4	OK	3408	0.18	PASS	RL
52-L2 C	1	X2-X4	OK	4696	0.15	PASS	RL
52-L2 A	2	X1-X5	OK	4049	0.30	PASS	RL
52-L2 B	2	X1-X5	OK	3595	0.31	PASS	RL
52-L2 C	2	X1-X5	OK	3527	0.40	PASS	RL
52-L2 A	3	X2-X4	OK	4028	0.37	PASS	RL
52-L2 B	3	X2-X4	OK	4151	0.20	PASS	RL
52-L2 C	3	X2-X4	OK	3535	0.33	PASS	RL
52-T3 A	1	X1-X4	OK	3788	0.39	PASS	RL
52-T3 B	1	X1-X4	OK	4523	0.15	PASS	RL
52-T3 C	1	X1-X4	OK	3682	0.40	PASS	RL

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____