

SUBSTATION A - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2024-03-11 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L1 A	1	X1-X5	OK	4184	0.38	PASS	MT
52-L1 B	1	X1-X5	OK	4314	0.43	PASS	MT
52-L1 C	1	X1-X5	OK	4055	0.35	PASS	MT
52-L1 A	2	X1-X5	OK	4090	0.36	PASS	MT
52-L1 B	2	X1-X5	OK	3653	0.36	PASS	MT
52-L1 C	2	X1-X5	OK	4827	0.33	PASS	MT
52-L1 A	3	X1-X5	OK	4480	0.25	PASS	MT
52-L1 B	3	X1-X5	OK	3876	0.45	PASS	MT
52-L1 C	3	X1-X5	OK	3761	0.36	PASS	MT
52-T2 A	1	X2-X5	OK	3831	0.27	PASS	MT
52-T2 B	1	X2-X5	OK	4676	0.19	PASS	MT
52-T2 C	1	X2-X5	OK	3479	0.22	PASS	MT
52-T2 A	2	X1-X5	OK	4382	0.45	PASS	MT
52-T2 B	2	X1-X5	OK	4488	0.26	PASS	MT
52-T2 C	2	X1-X5	OK	3534	0.18	PASS	MT

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____

SUBSTATION B - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2023-04-14 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L1 A	1	X1-X5	OK	4681	0.20	PASS	JO
52-L1 B	1	X1-X5	OK	3902	0.35	PASS	JO
52-L1 C	1	X1-X5	OK	3671	0.19	PASS	JO
52-L1 A	2	X1-X5	OK	4274	0.16	PASS	JO
52-L1 B	2	X1-X5	OK	3665	0.32	PASS	JO
52-L1 C	2	X1-X5	OK	4279	0.31	PASS	JO
52-L1 A	3	X2-X4	OK	4113	0.32	PASS	JO
52-L1 B	3	X2-X4	OK	4720	0.47	PASS	JO
52-L1 C	3	X2-X4	OK	4386	0.46	PASS	JO
52-L2 A	1	X2-X4	OK	4764	0.33	PASS	JO
52-L2 B	1	X2-X4	OK	3758	0.30	PASS	JO
52-L2 C	1	X2-X4	OK	4682	0.37	PASS	JO
52-L2 A	2	X1-X5	OK	3569	0.23	PASS	JO
52-L2 B	2	X1-X5	OK	3845	0.17	PASS	JO
52-L2 C	2	X1-X5	OK	3828	0.16	PASS	JO
52-L2 A	3	X2-X4	OK	4845	0.18	PASS	JO
52-L2 B	3	X2-X4	OK	4617	0.46	PASS	JO
52-L2 C	3	X2-X4	OK	4628	0.24	PASS	JO

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____

SUBSTATION B - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2023-04-15 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-T1 A	1	X2-X5	OK	3584	0.35	PASS	JO
52-T1 B	1	X2-X5	OK	3934	0.24	PASS	JO
52-T1 C	1	X2-X5	OK	3561	0.40	PASS	JO
52-T1 A	2	X1-X5	OK	3747	0.23	PASS	JO
52-T1 B	2	X1-X5	OK	3951	0.18	PASS	JO
52-T1 C	2	X1-X5	OK	3657	0.40	PASS	JO
52-BC A	1	X1-X5	OK	4582	0.32	PASS	JO
52-BC B	1	X1-X5	OK	4564	0.17	PASS	JO
52-BC C	1	X1-X5	OK	4413	0.47	PASS	JO
52-BC A	2	X2-X4	OK	4047	0.39	PASS	JO
52-BC B	2	X2-X4	OK	4294	0.20	PASS	JO
52-BC C	2	X2-X4	OK	3644	0.31	PASS	JO

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____

SUBSTATION C - CT SECONDARY CIRCUIT COMMISSIONING RECORD

Form P-14 (rev 3) Date tested: 2023-04-12 Test set: Omicron CPC 100

CT / phase	Core	Leads landed (terminals)	Polarity	IR (Mohm)	Loop R (ohm)	Ratio check	Init.
52-L2 A	1	X2-X4	OK	4622	0.29	PASS	RL
52-L2 B	1	X2-X4	OK	3852	0.40	PASS	RL
52-L2 C	1	X2-X4	OK	4707	0.41	PASS	RL
52-L2 A	2	X1-X5	OK	3713	0.43	PASS	RL
52-L2 B	2	X1-X5	OK	4539	0.42	PASS	RL
52-L2 C	2	X1-X5	OK	4641	0.27	PASS	RL
52-L2 A	3	X2-X4	OK	3920	0.24	PASS	RL
52-L2 B	3	X2-X4	OK	4289	0.23	PASS	RL
52-L2 C	3	X2-X4	OK	4597	0.18	PASS	RL
52-T3 A	1	X1-X4	OK	3682	0.29	PASS	RL
52-T3 B	1	X1-X4	OK	3411	0.44	PASS	RL
52-T3 C	1	X1-X4	OK	3725	0.23	PASS	RL

Ratio check: secondary injection compared with the nameplate ratio of the landed tap. PASS = within 1 %.
All circuits restored and returned to service after test.

Tested by: ____J. Okafor____ Witness: ____R. Lindqvist____