

SUBSTATION B - PROTECTION AND CONTROL MAINTENANCE LOG (extract, 2026)

2026-01-19 Battery 125 V DC: annual capacity test, PASS.

2026-02-03 87B-230 bus differential: routine test, PASS. No setting change.

2026-03-11 L2-21 (Sub B): routine secondary injection test, PASS.

2026-04-02 Generating unit G2 (connected at Substation B) permanently retired. Substation B becomes a weak source for L1.

2026-05-26 L1-21 relay B: firmware upgraded v3.2 -> v3.4 (vendor service bulletin SB-114, improved event storage).

2026-05-26 L1-21 relay B: settings revision R5 applied per settings calculation 2025-11 (ECHO enabled for weak-source terminal; Z3P recalculated 1.80 -> 1.74 ohm sec). Functional check of POTT/echo with relay A by end-to-end test: PASS.

2026-06-14 VT-B secondary MCB replaced (trip-free operation intermittent). Voltage check at L1-21 and L2-21: PASS.

2026-07-30 L1-21 relay B: annual test, PASS (element pickups verified by secondary injection at the relay test switch).

2026-08-22 Breaker 52-L2: timing test, 2.9 cycles.